

Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects Project Status Matrix

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
1	<u>Hillsdale Drive Safety Improvements</u> UPDATED	Albemarle County	Juan Wade	March 27, public hearing	Completion of design plans.	June/July 2007	The consultant is designing final construction plans.	Fall 2007
2	<u>Hillsdale Drive Extension</u> UPDATED	Charlottesville	Jeanette Janiczek	Location Study complete. FONSI approved 4/06.	SC Meeting #3	TBD	Design and Traffic Analysis currently being performed by consultant.	2010 pending sufficient funding
3	<u>Meadowcreek Parkway</u> New 2-lane road connecting McIntire Rd. to Rio Rd.	VDOT	Greg Krystyniak	Right of Way (RW) acquisition authorized for County portion -- VDOT	Utility relocation --VDOT	Nov. 2007	RW acquisition started for County portion. RW acquisition process for City portion is pending subject to final interchange limits. City considering alt. SWM design.	June 2008 Construction start (pending resolution of funding short fall)
4	<u>Rt. 250 at McIntire Interchange</u> UPDATED	Charlottesville	Jeanette Janiczek	Citizen Info Meetings (CIM) #1 held 2/23/06, #2 held 6/14/06. City Council presentation 8/7/06, MPO Policy presentation held 11/15/06. Planning Commission presentation held 6/12/07.	City Council Presentation	July 2, 2007	Ongoing – 5 alternatives' plans continue to be refined with an emphasis on C1 and G1.	2008
5	<u>Eastern Connector Location Study</u> UPDATED	Albemarle County	Juan Wade And Jack Kelsey	CIM on May 22 and 24	Compilation of CIM	Summer 2007	Using info from CIM and stake holder interviews to development draft alignments. The website for project.	12-14 months
6	<u>ITS</u> UPDATED	Charlottesville	Jeanie Alexander	Traffic data collected, modeling underway.	Model 7 corridors using Synchro and develop timing plans.	Fall 2007	Ongoing – Hope to initiate first timing plans this month.	Ongoing
7	<u>Belmont Bridge</u> UPDATED	Charlottesville	Jeanette Janiczek	Cost benefit analysis supports full replacement	Environmental EQ 429 form submitted for approval. Design RFP being developed.	Mid-2007	Replacement Bridge - Federally funded; Working on RFP for Consultant concerning Bridge Replacement ; Repair work currently taking place under structure.	Unknown
8	<u>JPA Bridge</u> Bridge replacement over Norfolk Southern Rail Road UPDATED	VDOT	Greg Krystyniak	Right of Way Acquisition Authorized - VDOT	Utility relocation –VDOT Re-scope -- VDOT	July 2007	RW acquisition process ongoing. Utility relocation for electric is ongoing. VDOT to hold re-scoping.	Nov 2009 Ad date. CN in Spring of 2010.

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects
Project Status Matrix**

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
9	<u>Southern Parkway</u> New East-West connection between Avon St. and 5th St.	VDOT	Joel DeNunzio	Project placed in Secondary Six Year Plan – VDOT & Albemarle	PE Authorization (2012) - VDOT		Awaiting accrual of PE Funds	Unscheduled Construction
10	<u>Transit Center</u> [Downtown Transit Station] UPDATED	Charlottesville	Charles Petty	Water Street Level of building opened on March 26, 2007 for Transit operations. Mall Street Level of building opened to public on May 1, 2007 [Visitor Center staff had occupied in April; now open to public.	Completion of Punchlist Items.	July, 2007	Information on City construction projects, including the Transit Center, may be found on-line in the latest Construction Report . The June construction report is found at: http://www.charlottesville.org/Modules/ShowDocument.aspx?documentid=7398	2007
11	<u>Water Street Bike/Ped Path</u>	Charlottesville	Chris Gensic	\$303,000 Federal grant awarded. Advising Coal Tower developer of grant conditions	Pre-construction paperwork. Extend trail down Carlton to Meade Park?	Property Survey underway Historic & Enviro. Appvl– Summer 2007	Investigating options for redesign of existing path from Belmont Bridge to Water street to meet VDOT requirements. Also looking to spend money saved from developer contribution to extend trail form Coiners to Meade Park using space on existing Carlton/Meade Avenue.	2008
12	<u>29H250 Phase II</u> Priority projects include added ramp lane from 29S to 250W, plus added lane on 29S to Hydraulic	TJPDC	Harrison Rue	Use of median for added lane under discussion to lower ROW costs.	Delegate Toscano; Senator Deeds' bills to allow Primary and other funds to be used in urban area have been passed by GA and approved by Governor.	General Assembly and next Six Year Improvement Program. Reconfirmation of projects in 29N Corridor process.	Continuing to seek project funding. 29N Corridor modeling and planning process has incorporated 29H250 priority projects into overall corridor & access management plan.	Unknown
13	<u>Georgetown Rd.</u> Rte 656 – Spot Imp., sidewalk & safety features UPDATED	VDOT	Greg Krystyniak	Citizens Information Meeting – VDOT on March 28th for public to review 3 concepts	Preliminary Design – VDOT	April- May 2007	Completing VDOT scope approval. Survey and R/W identification ongoing. Prel, design work starting.	Unscheduled Construction
14	<u>Rio Mills Rd.</u> Hard-surfacing Rte. 643	VDOT	Joel DeNunzio	SERP completed	Develop preliminary plans and stream crossing design	undetermined	Preliminary Alignment has been developed. Survey was flown and we are waiting on it's delivery to proceed with full design. Advertisement of project will need to be adjusted to accommodate funding issues.	Ad date changed to 2015 due to lack of funds

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects
Project Status Matrix**

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
15	<u>Dickerson Rd.</u> Hard surfacing Rte. 606	VDOT	Joel DeNunzio	PE Authorized – VDOT Project approved as Priority 12 of the County Six Year Secondary Road Priority List in January 2006.	Project put on hold due to funding			undetermined
16	<u>Free State Rd.</u> Construct road from Rio Road to Free State Rd to replace substandard bridge or replace bridge.	Albemarle County	Juan Wade	The proposed priority of this project is Priority #6 on the County Six Year Secondary Road Priority List.	Additional funding needed		Evaluating how to scope this project as relates to proposed Belvedere	Not Known at this time.
17	<u>Jarman's Gap Rd.*</u> Pedestrian, bicycle, and turn lane improvements on Rte. 691 UPDATED	VDOT	Brian Arnold	Design Public Hearing held	Right of Way Acquisition	September 2007	Proceeding with administrative adjustments as a result of splitting project into 2 phases. Phase I cost, from Route 240 to Jarmin Lake Road. Phase II cost, from Jarmin Lake Road to Route 684. VDOT Field Inspection to be scheduled Spring of 2007 prior to proceeding to R/W. Survey update being scheduled to reflect new development and to finalize project estimate and plans for Phase I. Cultural Resources are still investigating the "Tea Room" impacts, PM to provide more information this week to VDOT Environmental.	2010 Construction Start
18	<u>Fontaine Avenue</u> Pedestrian, bicycle and turn lane improvements	VDOT	Greg Krystyniak	Design Public Hearing approved	Right of Way Acquisition		Project currently without CN funding. Scope getting reevaluated	Unscheduled Construction
19	<u>Eastern Albemarle Transportation Study</u>	Albemarle County	Juan Wade		Competing the study based on data	Fall 2007	Contract extended to December 2007 to assist with the Rivanna Village Master plan.	Spring 2007

* Project located outside of MPO area.