

Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects Project Status Matrix

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
1	<u>Hillsdale Drive Safety Improvements</u> UPDATED	Albemarle County	Juan Wade	Several meetings with consultant to finalize plans	Completion of design plans and bid project. This project has to get approval from several property owners two of which are out of state and may take a time (Toy R us and Food Lion).	September 2007	The consultant is designing final construction plans. Staff expects project to go to bid in August 2007.	Staff is still shooting for the Winter 2008 or Spring 2008
2	<u>Hillsdale Drive Extension</u> UPDATED	Charlottesville	Jeanette Janiczek	Location Study complete. FONSI approved 4/06.	SC Meeting #3	August 2007	Design and Traffic Analysis currently being performed by consultant.	2010 pending sufficient funding
3	<u>Meadowcreek Parkway</u> New 2-lane road connecting McIntire Rd. to Rio Rd. UPDATED	VDOT	Greg Krystyniak	Right of Way (RW) acquisition authorized for County portion -- VDOT	Utility relocation --VDOT	Nov. 2007	RW acquisition started for County portion. RW acquisition process for City portion is pending subject to final interchange limits. City ok'ed proceeding with alt. SWM design.	Ad date --June 2008 Construction phase start (pending resolution of funding short fall)
4	<u>Rt. 250 at McIntire Interchange</u> UPDATED	Charlottesville	Jeanette Janiczek	Citizen Info Meetings (CIM) #1 held 2/23/06, #2 held 6/14/06. City Council presentation 8/7/06, MPO Policy presentation held 11/15/06. Planning Commission presentation held 6/12/07.	SC Meeting # 10	8/16/2007	Ongoing – 5 alternatives' plans continue to be refined for the EA with an emphasis on C1 and G1.	2008
5	<u>Eastern Connector Location Study</u> UPDATED	Albemarle County	Juan Wade And Jack Kelsey	CIM held on May 22 and 24	Compilation of CIM and set agenda for Fall meeting.	The Steering Committee will meeting on August 24, 2007	Using info from CIM and stakeholder interviews to develop draft alignments. The website for project.	Spring 2008
6	<u>ITS</u> UPDATED	Charlottesville	Jeanie Alexander	Traffic data collected, modeling underway.	Model 7 corridors using Synchro and develop timing plans.	Fall 2007	Ongoing – Ridge implemented, W. Main implementation underway, Emmet timings to be developed and implemented next.	Ongoing
7	<u>Belmont Bridge</u>	Charlottesville	Jeanette Janiczek	Cost benefit analysis supports full replacement	Environmental EQ 429 form submitted for approval. Design RFP being developed.	Late 2007	Replacement Bridge - Federally funded; Working on RFP for Consultant concerning Bridge Replacement ; Repair work completed.	Unknown

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects
Project Status Matrix**

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
8	JPA Bridge Bridge replacement over Norfolk Southern Rail Road UPDATED	VDOT	Greg Krystyniak	Right of Way Acquisition Authorized - VDOT	Re-scope -- VDOT	August 2007	RW acquisition process ongoing. Utility relocation for electric is complete. VDOT to hold re-scoping on 8-15-07.	Nov 2009 Ad date. CN in Spring of 2010.
9	<u>Southern Parkway</u> New East-West connection between Avon St. and 5th St.	VDOT	Joel DeNunzio	Project placed in Secondary Six Year Plan – VDOT & Albemarle	PE Authorization (2012) - VDOT		Awaiting accrual of PE Funds	Unscheduled Construction
10	<u>Transit Center</u> [Downtown Transit Station]	Charlottesville	Charles Petty	Water Street Level of building opened on March 26, 2007 for Transit operations. Mall Street Level of building opened to public on May 1, 2007 Visitor Center staff had occupied in April; now open to public.	Completion of Punchlist Items. Floors to be re-surfaced on the weekend of July 21 st . Building will be closed to the public on Saturday, July 21.	July 21, 2007	Information on City construction projects, including the Transit Center, may be found on-line in the latest Construction Report . http://www.charlottesville.org/Index.aspx?page=35 The June construction report is found at: http://www.charlottesville.org/Modules/ShowDocument.aspx?documentid=7398	2007
11	<u>Water Street Bike/Ped Path</u>	Charlottesville	Chris Gensic	\$303,000 Federal grant awarded. Advising Coal Tower developer of grant conditions	Pre-construction paperwork. Extend trail down Carlton to Meade Park?	Property Survey complete Historic & Enviro. Appvl– Summer 2007	Construction drawings under development. Project will go to design build bid in fall or winter pending environmental and historic review and approval.	2008
12	<u>29H250 Phase II</u> Priority projects include added ramp lane from 29S to 250W, plus added lane on 29S to Hydraulic	TJPDC	Harrison Rue	Use of median for added lane under discussion to lower ROW costs.	Funding allocated for location & design & engineering in SYIP.	Reconfirmation of projects in 29N Corridor process.. Proceed with design Fall 2007	29N Corridor modeling and planning process has incorporated 29H250 priority projects into overall corridor & access management plan.	Unknown
13	<u>Georgetown Rd.</u> Rte 656 – Spot Imp., sidewalk & safety features UPDATED	VDOT	Greg Krystyniak	Citizens Information Meeting – VDOT on March 28th for public to review 3 concepts	Preliminary Design – VDOT	Sept. 2007	Formal VDOT scoping mtg scheduled 8-15-07. Survey & R/W identification ongoing. Prel. design work starting using 10' wide facility as primary design feature.	Unscheduled Construction

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects
Project Status Matrix**

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
14	<u>Rio Mills Rd.</u> Hard-surfacing Rte. 643	VDOT	Joel DeNunzio	SERP completed	Develop preliminary plans and stream crossing design	undetermined	Preliminary Alignment has been developed. Survey was flown and we are waiting on it's delivery to proceed with full design. Advertisement of project will need to be adjusted to accommodate funding issues.	Ad date changed to 2015 due to lack of funds
15	<u>Dickerson Rd.</u> Hard surfacing Rte. 606	VDOT	Joel DeNunzio	PE Authorized – VDOT Project approved as Priority 12 of the County Six Year Secondary Road Priority List in January 2006.	Project put on hold due to funding			undetermined
16	<u>Free State Rd.</u> Construct road from Rio Road to Free State Rd to replace substandard bridge or replace bridge.	Albemarle County	Juan Wade	The proposed priority of this project is Priority #6 on the County Six Year Secondary Road Priority List.	Additional funding needed		Evaluating how to scope this project as relates to proposed Belvedere	Not Known at this time.
17	<u>Jarman's Gap Rd.*</u> Pedestrian, bicycle, and turn lane improvements on Rte. 691 UPDATED	VDOT	Brian Arnold	Design Public Hearing held	Right of Way Acquisition	September 2007	Proceeding with administrative adjustments as a result of splitting project into 2 phases. Phase I cost, from Route 240 to Jarman Lake Road. Phase II cost, from Jarman Lake Road to Route 684. <i>Survey has been updated. Cultural Resources are still investigating the "Tea Room" impacts, Waiting for results back from Cultural Resources before proceeding</i>	2010 Construction Start
18	<u>Fontaine Avenue</u> Pedestrian, bicycle and turn lane improvements	VDOT	Greg Krystyniak	Design Public Hearing approved	Right of Way Acquisition		Project currently without CN funding. Scope getting reevaluated	Unscheduled Construction
19	<u>Eastern Albemarle Transportation Study</u>	Albemarle County	Juan Wade		Competing the study based on data	Fall 2007	Contract extended to December 2007 to assist with the Rivanna Village Master plan.	Spring 2007

* Project located outside of MPO area.