

Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects Project Status Matrix

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
1	<u>Hillsdale Drive Safety Improvements</u> UPDATED	Albemarle County	Juan Wade	Final plans completed.	Project to go to bid.	May 11	Project plans completed. Construction likely to start in late or August.	Fall 2008
2	<u>Hillsdale Drive Extension</u>	Charlottesville	Jeanette Janiczek	Location Study complete. FONSI approved 4/06.	SC Meeting #5	Early 2008	City staff and VDOT currently reviewing 30% plans.	2010 pending sufficient funding
3	<u>Meadowcreek Parkway</u> New 2-lane road connecting McIntire Rd. to Rio Rd.	VDOT	Greg Krystyniak	Right of Way (RW) acquisition authorized for County portion -- VDOT	Utility relocation for City -- VDOT	(Delayed pending right of entry agreements)	RW acquisition ongoing for County portion. RW phase for City portion is pending subject to final interchange limits. Alt. SWM design by committee approved by City Council.	Target Ad date -- Late 2008 Construction phase start (pending resolution of R/W phase)
4	<u>Rt. 250 Bypass Interchange at McIntire Rd</u> UPDATED	Charlottesville	Jeanette Janiczek	Citizen Info Meetings (CIM) #1 held 2/23/06, #2 held 6/14/06. CC presentation 8/7/06, MPO Policy presentation held 11/15/06. Planning Comm. presentation held 6/12/07. CC presentation 7/2/07.	Currently working with Consulting Parties concerning Section 106 -- Historic Resources	Summer 2008	City Council will make design recommendations concerning selecting a preferred alternative design concept.	2009
5	<u>Eastern Connector Location Study</u> UPDATED	Albemarle County	Juan Wade and Jack Kelsey	Steering Committee met in May to finalize their recommendations.	The consultant will forward the SC the recommendations for final review. The SC will also review the presentation for the City Council and BOS. The presentation to the CC and BOS will take place in the Fall 2008.	Fall 2008	The consultant will forward the SC the recommendations for final review. The SC will also review the presentation for the City Council and BOS. The presentation to the CC and BOS will take place in the Fall 2008.	December 2008
6	<u>ITS</u> UPDATED	Charlottesville	Jeanie Alexander	Traffic data collected, modeling underway. Weather stations installed and operating. Additional communications equipment purchased. VDOT to install variable message signs at key locations entering City. Schedule TBD.	Model 7 corridors using Synchro and develop timing plans.	Spring 2008	Ongoing -- Ridge, W. Main, Emmet, JPA and Preston implemented. Avon and Market to come. Hope to implement June/July.	Ongoing

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects
Project Status Matrix**

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
7	<u>Belmont Bridge</u> UPDATED	Charlottesville	Jeanette Janiczek	Cost benefit analysis supports full replacement	Environmental EQ 429 form submitted for approval. Design RFP being developed.	Fall 2008	Replacement Bridge - Federally funded; Working on RFP for Consultant concerning Bridge Replacement ; Repair work completed.	Unknown
8	<u>JPA Bridge</u> Bridge replacement over Norfolk Southern Rail Road	VDOT	Greg Krystyniak	Right of Way Acquisition Authorized - VDOT	Completion of utility relocations -- VDOT	Spring 2009	RW acquisition process ongoing. Design detail coordination with city staff. Revision of plans started.	Nov 2009 Ad date. CN in Spring of 2010.
9	<u>Southern Parkway</u> New East-West connection between Avon St. and 5th St.	VDOT	Joel DeNunzio	Project placed in Secondary Six Year Plan – VDOT & Albemarle	PE Authorization (2012) - VDOT		Awaiting accrual of PE Funds	Unscheduled Construction
10	<u>Water Street Bike/Ped Path</u>	Charlottesville	Chris Gensic	\$303,000 Federal grant awarded. Advising Coal Tower developer of grant conditions	Attempt to acquire lease of land from CSX Pre-construction paperwork. Extend trail down Carlton to Meade Park?	Property Survey complete Historic & Enviro. Appvl– Summer 2008	Still awaiting lease from Railroad \$100,000 in leftover funds from Transit Center have been transferred to this project	2008
11	<u>29H250 Phase II</u> Priority projects include possible lane addition on 29S from Hydraulic to 250W ramp, addition of lane on ramp, and addition of lane on 250W to Barracks road exit.	Charlottesville	Jeanette Janiczek	Funding allocated for PE (mixture of primary funds, revenue sharing grant, proffer, and local funding)	Continued Coordination between City, VDOT and developer	Early 2008	Traffic Analysis Being Completed for VDOT Approval and Albemarle Place Proffer Amended	Unknown
12	<u>Georgetown Rd.</u> Rte 656 – Spot Imp., sidewalk & safety features	VDOT	Greg Krystyniak	Scoping - VDOT	Preliminary Design – VDOT	Winter -Spring 2008	Preliminary design work ongoing. County staff checking for older drainage easements. County considering assisting with acquisition of R/W .	Ad date –Feb 2011 Construction phase start.

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects
Project Status Matrix**

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
13	<u>Rio Mills Rd.</u> Hard-surfacing Rte. 643	VDOT	Joel DeNunzio	SERP completed	Develop preliminary plans and stream crossing design	undetermined	Project removed from Albemarle County SSYP.	Unknown
14	<u>Dickerson Rd.</u> Hard surfacing Rte. 606	VDOT	Joel DeNunzio	PE Authorized – VDOT Project approved as Priority 12 of the County Six Year Secondary Road Priority List in January 2006.	Project put on hold due to funding			undetermined
15	<u>Jarman's Gap Rd.*</u> Pedestrian, bicycle, and turn lane improvements on Rte. 691	VDOT	Brian Arnold	Design Public Hearing held	Right of Way Acquisition	August 2008	Proceeding with administrative adjustments as a result of splitting project into 2 phases. Phase I cost, from Route 240 to Jarman Lake Road. Phase II cost, from Jarman Lake Road to Route 684. VDOT Chief Engineer approved Public Hearing on May 7, 2008.	2010 Construction Start
16	<u>Fontaine Avenue</u> Pedestrian, bicycle and turn lane improvements	VDOT	Greg Krystyniak	Design Public Hearing approved	Project put on hold due to funding		Project currently without CN funding. Scope to be reevaluated	Unscheduled Construction
17	<u>Regional Transit Authority Plan:</u> Plan to explore issues associated with expanding current transit system UPDATED	MPO	Melissa Barlow	Met with George Washington PDC Representatives (Fredericksburg) to hear how their pursuit of a Regional Transportation Authority is progressing.	Consultant completion of final Study tasks which include an RTA staffing plan, cost allocation plan, service standards, and a transition plan. Joint Worksession planned for July	July 2008	Currently reviewing consultant tasks	2009

* Project located outside of MPO area.