

Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects Project Status Matrix

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
1	<u>Hillsdale Drive Safety Improvements</u> UPDATED	Albemarle County	Juan Wade	Final plans completed.	Project contract to be signed in February or March	Feb/March 2009	Bidding project	Spring 2009
2	<u>Hillsdale Drive Extension</u>	Charlottesville	Jeanette Janiczek	Location Study complete. FONSI approved 4/06.	Design Public Hearing	Spring 2009	City staff and VDOT currently reviewing 30% plans.	2009 (preliminary engineering / design portion)
3	<u>Meadowcreek Parkway</u> New 2-lane road connecting McIntire Rd. to Rio Rd.	VDOT	Greg Krystyniak	City portion: R/W notice to proceed County portion: advertised -- VDOT	City portion: Utility relocation -- VDOT County portion: Construction -- VDOT	City portion: (Delayed pending right of entry agreements) County portion: late winter 2009	City portion – section 106 process ongoing. County portion – Advertised.	Fall 2011
4	<u>Rt. 250 Bypass Interchange at McIntire Rd</u>	Charlottesville	Jeanette Janiczek	Citizen Info Meetings (CIM) #1 held 2/23/06, #2 held 6/14/06. CC presentation 8/7/06, MPO Policy presentation held 11/15/06. Planning Comm. presentation held 6/12/07. CC presentation 7/2/07. CC Work Session 6/4/08.	Currently working with Consulting Parties concerning Section 106 – Historic Resources	2009	City Council selected a preferred alternative design concept – G1 with modified trail system. Design work will continue – focus on bridge, ped connections, etc.	2009
5	<u>250 Bypass Commuter Trail (McIntire Park to Dairy Road bridge)</u>	Charlottesville	Chris Gensic	Plans at 50% - City with consultant help.	1 - Finalize plans 2 - Determine if crushed mall brick can be used	2009	In design	Spring 2009
6	<u>Belmont Bridge</u>	Charlottesville	Jeanette Janiczek	Cost benefit analysis supports full replacement	Agreement finalize with design consultant.	Winter 2009	Design RFP advertised – City currently in process of selecting/negotiating with consultant firm.	Unknown

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects
Project Status Matrix**

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
7	<u>JPA Bridge</u> Bridge replacement over Norfolk Southern Rail Road	VDOT	Tracy Elliott	Right of Way Acquisition Authorized - VDOT	Completion of utility relocations -- VDOT	Spring 2009	RW acquisition process ongoing. Design detail coordination with city staff. Revision of plans started. Revisions complete, R/W to finish by April/Utility relocation to begin in May 2009.	Nov 2009 Ad date. CN in Spring of 2010.
8	<u>Southern Parkway</u> New East-West connection between Avon St. and 5th St.	VDOT	Joel DeNunzio	Project placed in Secondary Six Year Plan – VDOT & Albemarle	PE Authorization (2012) - VDOT		Awaiting accrual of PE Funds	Unscheduled Construction
9	<u>Water Street Bike/Ped Path</u>	Charlottesville	Chris Gensic	\$303,000 Federal grant awarded. Advising Coal Tower developer of grant conditions. No land to be acquired – transfer funds	Design roadway section to add multi-use trail Pre-construction paperwork.	Property Survey complete Historic & Enviro. Appvl– Summer 2008	No lease from Railroad, build without extra land using City funds – TEA grant project shifted to “Water Street Extd. to Meade Park”	2009 – Meade section 2010 or later for developer section
10	<u>29H250 Phase II</u> Priority projects include possible lane addition on 29S from Hydraulic to 250W ramp, addition of lane on ramp, and addition of lane on 250W to Barracks road exit.	Charlottesville	Jeanette Janiczek	Funding allocated for PE (mixture of primary funds, revenue sharing grant, proffer, and local funding)	Continued Coordination between City, VDOT and developer		Traffic Analysis Being Completed for VDOT Approval and Albemarle Place Proffer Amended	Unknown
11	<u>Georgetown Rd.</u> Rte 656 – Spot Imp., sidewalk & safety features	VDOT	Tracy Elliott	Scoping - VDOT	Preliminary Design – VDOT	Winter -Spring 2008	Preliminary design work ongoing. County staff checking for older drainage easements. Plans being completed for Spring 09 PFI	Ad date –Feb 2011 Construction phase start.
12	<u>Rio Mills Rd.</u> Hard-surfacing Rte. 643	VDOT	Joel DeNunzio	SERP completed	Develop preliminary plans and stream crossing design	undetermined	Project removed from Albemarle County SSYP.	Unknown
13	<u>Dickerson Rd.</u> Hard surfacing Rte. 606	VDOT	Joel DeNunzio	PE Authorized – VDOT Project approved as Priority 12 of the County Six Year Secondary Road Priority List in January 2006.	Project put on hold due to funding			undetermined

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects
Project Status Matrix**

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
14	<u>Jarman's Gap Rd.*</u> Pedestrian, bicycle, and turn lane improvements on Rte. 691	VDOT	Brian Arnold	Design Public Hearing held	Right of Way Acquisition	EARLY 2009 R/W	Proceeding with administrative adjustments as a result of splitting project into 2 phases. Phase I cost, from Route 240 to Jarman Lake Road. Phase II cost, from Jarman Lake Road to Route 684. Utility Field Inspection Scheduled for late October 2008. Plans are being finalized for RW submission.	2010 Construction Start
15	<u>Fontaine Avenue</u> Pedestrian, bicycle and turn lane improvements	VDOT	Greg Krystyniak	Design Public Hearing approved	Project put on hold due to funding		Project currently without CN funding. Scope to be reevaluated <i>Bike lanes striped from Maury to Lewis</i>	Unscheduled Construction
16	<u>Regional Transit Authority:</u> Work to secure enabling legislation to form an Authority, and to levy taxes or fees to finance transit in the urban area. UPDATED	MPO	Melissa Barlow	Joint Working Group (JWG) of City/County elected officials have been kept abreast of activities in the General Assembly 2009 session. Two bills were introduced by Delegate Toscano. The funding options bill was defeated in subcommittee and the enabling legislation is still in discussion.	Feedback from General Assembly on outcome of enabling bill.	Feb/Mar 2009	Project awaiting response from GA.	Continuous until RTA established.

* Project located outside of MPO area.