

## Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects Project Status Matrix

	Project Name/Description	Lead Jurisdiction	Project Lead	Last Milestone Completed & Jurisdiction Responsible	Upcoming Milestone & Jurisdiction Responsible	Date of Next Milestone	Current Project Status	Estimated Project Completion Date
1	<u>Hillsdale Drive Safety Improvements</u>  <b>UPDATED</b>	Albemarle County	Juan Wade	Final plans completed.	Project contract to be signed in March or April	March/ April 2009	Bidding project VDOT evaluating low bidder	Summer 2009
2	<u>Hillsdale Drive Extension</u>	Charlottesville	Jeanette Janiczek	Location Study complete. FONSI approved 4/06.	Design Public Hearing	Spring 2009	City staff and VDOT currently reviewing 30% plans.	2009 (preliminary engineering / design portion)
3	<u>Meadowcreek Parkway</u> New 2-lane road connecting McIntire Rd. to Rio Rd.	VDOT	Greg Krystyniak	City portion: RW notice to proceed County portion: advertised -- VDOT	City portion: Utility relocation -- VDOT County portion: Construction -- VDOT	City portion: (Delayed pending right of entry agreements) County portion: late winter 2009	City portion – section 106 process ongoing.  County portion – Advertised.	Fall 2011
4	<u>Rt. 250 Bypass Interchange at McIntire Rd</u>	Charlottesville	Jeanette Janiczek	Citizen Info Meetings (CIM) #1 held 2/23/06, #2 held 6/14/06. CC presentation 8/7/06, MPO Policy presentation held 11/15/06. Planning Comm. presentation held 6/12/07. CC presentation 7/2/07. CC Work Session 6/4/08.	Currently working with Consulting Parties concerning Section 106 – Historic Resources	2009	City Council selected a preferred alternative design concept – G1 with modified trail system. Design work will continue – focus on bridge, ped connections, etc.	2009
5	<u>250 Bypass Commuter Trail (McIntire Park to Dairy Road bridge)</u>  <b>UPDATED</b>	Charlottesville	Chris Gensic	Plans at 50% - City with consultant help.	1 - Finalize plans 2 – Finalize property easements and acquisition on western end 3- Complete design to 100%	2009	In design	Spring 2009
6	<u>Belmont Bridge</u>	Charlottesville	Jeanette Janiczek	Cost benefit analysis supports full replacement	Agreement finalize with design consultant.	Winter 2009	Design RFP advertised – City currently in process of selecting/negotiating with consultant firm.	Unknown
7	<u>JPA Bridge</u> Bridge replacement over Norfolk Southern Rail Road	VDOT	Tracy Elliott	Right of Way Acquisition Authorized - VDOT	Completion of utility relocations -- VDOT	Spring 2009	RW acquisition process ongoing. Design detail coordination with city staff. Revision of plans started. <b>Revisions complete, R/W to finish by April/Utility relocation to begin in May 2009.</b>	Nov 2009 Ad date. CN in Spring of 2010.

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects  
Project Status Matrix**

	<b>Project Name/Description</b>	<b>Lead Jurisdiction</b>	<b>Project Lead</b>	<b>Last Milestone Completed &amp; Jurisdiction Responsible</b>	<b>Upcoming Milestone &amp; Jurisdiction Responsible</b>	<b>Date of Next Milestone</b>	<b>Current Project Status</b>	<b>Estimated Project Completion Date</b>
8	<u>Southern Parkway</u> New East-West connection between Avon St. and 5th St.	VDOT	Joel DeNunzio	Project placed in Secondary Six Year Plan – VDOT & Albemarle	PE Authorization (2012) - VDOT		Awaiting accrual of PE Funds	Unscheduled Construction
9	<u>Water Street Bike/Ped Trail and Meade Avenue Trail to Meade Park</u>  <b>UPDATED</b>	Charlottesville	Chris Gensic	\$303,000 Federal grant awarded.  Environmental and Historical review documents delivered to VDOT for Railroad to Meade  Trees limbed along Water St. R.R.	Develop construction drawings for both sections	April 2009	Design/build for Water St section April 2009.  TEA grant Railroad to Meade Park to be built summer 2009  Coal Tower development may be stalled due to economy	2009 – Meade section 2010 or later for developer section
10	<u>29H250 Phase II</u> Priority projects include possible lane addition on 29S from Hydraulic to 250W ramp, addition of lane on ramp, and addition of lane on 250W to Barracks road exit.	Charlottesville	Jeanette Janiczek	Funding allocated for PE (mixture of primary funds, revenue sharing grant, proffer, and local funding)	Continued Coordination between City, VDOT and developer		Traffic Analysis Being Completed for VDOT Approval and Albemarle Place Proffer Amended	Unknown
11	<u>Georgetown Rd.</u> Rte 656 – Spot Imp., sidewalk & safety features	VDOT	Tracy Elliott	Scoping - VDOT	Preliminary Design – VDOT	Winter -Spring 2008	Preliminary design work ongoing. County staff checking for older drainage easements. <b>Plans being completed for Spring 09 PFI</b>	Ad date –Feb 2011 Construction phase start.
12	<u>Rio Mills Rd.</u> Hard-surfacing Rte. 643	VDOT	Joel DeNunzio	SERP completed	Develop preliminary plans and stream crossing design	undetermined	Project removed from Albemarle County SSYP.	Unknown
13	<u>Dickerson Rd.</u> Hard surfacing Rte. 606	VDOT	Joel DeNunzio	PE Authorized – VDOT Project approved as Priority 12 of the County Six Year Secondary Road Priority List in January 2006.	Project put on hold due to funding			undetermined

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects  
Project Status Matrix**

	<b>Project Name/Description</b>	<b>Lead Jurisdiction</b>	<b>Project Lead</b>	<b>Last Milestone Completed &amp; Jurisdiction Responsible</b>	<b>Upcoming Milestone &amp; Jurisdiction Responsible</b>	<b>Date of Next Milestone</b>	<b>Current Project Status</b>	<b>Estimated Project Completion Date</b>
14	<u>Jarman's Gap Rd.*</u> Pedestrian, bicycle, and turn lane improvements on Rte. 691	VDOT	Brian Arnold	Design Public Hearing held	Right of Way Acquisition	EARLY 2009 R/W	Proceeding with administrative adjustments as a result of splitting project into 2 phases. Phase I cost, from Route 240 to Jarman Lake Road. Phase II cost, from Jarman Lake Road to Route 684. Utility Field Inspection Scheduled for late October 2008. Plans are being finalized for RW submission.	2010 Construction Start
15	<u>Fontaine Avenue</u> Pedestrian, bicycle and turn lane improvements	VDOT	Greg Krystyniak	Design Public Hearing approved	Project put on hold due to funding		Project currently without CN funding. Scope to be reevaluated <i>Bike lanes striped from Maury to Lewis</i>	Unscheduled Construction
16	<u>Regional Transit Authority:</u> Work to form an Authority, and to find ways to finance transit in the urban area.  <b>UPDATED</b>	MPO	Melissa Barlow	Two bills were introduced by Delegate Toscano. The funding options bill was defeated in subcommittee and the enabling legislation was passed.	MPO discussion of next steps for RTA and financing.	Mar 2009	Investigating options.	Continuous until RTA established.

\* Project located outside of MPO area.