

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects  
Project Status Matrix**

	<b>Project Name/Description</b>	<b>Lead Jurisdiction</b>	<b>Project Lead</b>	<b>Last Milestone Completed &amp; Jurisdiction Responsible</b>	<b>Upcoming Milestone &amp; Jurisdiction Responsible</b>	<b>Date of Next Milestone</b>	<b>Current Project Status</b>	<b>Estimated Project Completion Date</b>
1	<u>Hillsdale Drive Safety Improvements</u>	Albemarle County	Juan Wade	Final plans completed.	Project to Advertise ALB. County	September 2008	Project plans completed. Construction likely to start in October. November 2008	Spring 2009
2	<u>Hillsdale Drive Extension</u>	Charlottesville	Jeanette Janiczek	Location Study complete. FONSI approved 4/06.	SC Meeting #5	TBD	City staff and VDOT currently reviewing 30% plans.	2010 pending sufficient funding
3	<u>Meadowcreek Parkway</u> New 2-lane road connecting McIntire Rd. to Rio Rd.	VDOT	Greg Krystyniak	Right of Way (RW) acquisition authorized for County portion -- VDOT	Utility relocation for City -- VDOT	(Delayed pending right of entry agreements)	RW acquisition ongoing for County portion. RW phase for City portion is pending subject to final interchange limits. Alt. SWM design by committee approved by City Council.	Target Ad date – Late 2008 Construction phase start (pending resolution of R/W phase)
4	<u>Rt. 250 Bypass Interchange at McIntire Rd</u>	Charlottesville	Jeanette Janiczek	Citizen Info Meetings (CIM) #1 held 2/23/06, #2 held 6/14/06. CC presentation 8/7/06, MPO Policy presentation held 11/15/06. Planning Comm. presentation held 6/12/07. CC presentation 7/2/07. CC Work Session 6/4/08.	Currently working with Consulting Parties concerning Section 106 – Historic Resources	2008	City Council selected a preferred alternative design concept – G1 with modified trail system. Design work will continue – focus on bridge, ped connections, etc.	2009
5	<u>Eastern Connector Location Study</u>  <b>UPDATED</b>	Albemarle County	Juan Wade and Jack Kelsey	The consultant made a presentation to BOS on October 1, 2008. The BOS recommended that the study to be referred to the MPO Policy Board for review. The BOS expressed that additional information was needed from the O-D study, and RTA Study, as well as the constraint of a lack of funds.	Presentation to the City Council.	This date has not been determined at this time.	Presentation to City Council and review by MPO Policy Board.	December 2008
6	<u>ITS</u>	Charlottesville	Jeanie Alexander	Traffic data collected, modeling underway. Weather stations installed and operating. Additional communications equipment purchased. VDOT to install variable message signs at key locations entering City. Schedule TBD.	Model 7 corridors using Synchro and develop timing plans.	Spring 2008	Ongoing – Ridge, W. Main, Emmet, JPA and Preston implemented. Avon and Market currently being analyzed.	Ongoing

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects  
Project Status Matrix**

	<b>Project Name/Description</b>	<b>Lead Jurisdiction</b>	<b>Project Lead</b>	<b>Last Milestone Completed &amp; Jurisdiction Responsible</b>	<b>Upcoming Milestone &amp; Jurisdiction Responsible</b>	<b>Date of Next Milestone</b>	<b>Current Project Status</b>	<b>Estimated Project Completion Date</b>
7	<u>Belmont Bridge</u>	Charlottesville	Jeanette Janiczek	Cost benefit analysis supports full replacement	Environmental EQ 429 form submitted for approval. Design RFP advertised – RFPs due 9/15/08.	Fall 2008	Replacement Bridge - Federally funded. RFP and consultant selection process to be completed in Fall 2008.	Unknown
8	<u>JPA Bridge</u> Bridge replacement over Norfolk Southern Rail Road	VDOT	Greg Krystyniak	Right of Way Acquisition Authorized - VDOT	Completion of utility relocations -- VDOT	Spring 2009	RW acquisition process ongoing. Design detail coordination with city staff. Revision of plans started.	Nov 2009 Ad date. CN in Spring of 2010.
9	<u>Southern Parkway</u> New East-West connection between Avon St. and 5th St.	VDOT	Joel DeNunzio	Project placed in Secondary Six Year Plan – VDOT & Albemarle	PE Authorization (2012) - VDOT		Awaiting accrual of PE Funds	Unscheduled Construction
10	<u>Water Street Bike/Ped Path</u>	Charlottesville	Chris Gensic	\$303,000 Federal grant awarded. Advising Coal Tower developer of grant conditions.  No land to be acquired – transfer funds	Design roadway section to add multi-use trail  Pre-construction paperwork.	Property Survey complete  Historic & Enviro. Appvl– Summer 2008	No lease from Railroad, build without extra land using City funds – TEA grant project shifted to “Water Street Extd. to Meade Park”	2009
11	<u>29H250 Phase II</u> Priority projects include possible lane addition on 29S from Hydraulic to 250W ramp, addition of lane on ramp, and addition of lane on 250W to Barracks road exit.	Charlottesville	Jeanette Janiczek	Funding allocated for PE (mixture of primary funds, revenue sharing grant, proffer, and local funding)	Continued Coordination between City, VDOT and developer		Traffic Analysis Being Completed for VDOT Approval and Albemarle Place Proffer Amended	Unknown
12	<u>Georgetown Rd.</u> Rte 656 – Spot Imp., sidewalk & safety features	VDOT	Greg Krystyniak	Scoping - VDOT	Preliminary Design – VDOT	Winter -Spring 2008	Preliminary design work ongoing. County staff checking for older drainage easements. County considering assisting with acquisition of R/W .	Ad date –Feb 2011 Construction phase start.

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects  
Project Status Matrix**

	<b>Project Name/Description</b>	<b>Lead Jurisdiction</b>	<b>Project Lead</b>	<b>Last Milestone Completed &amp; Jurisdiction Responsible</b>	<b>Upcoming Milestone &amp; Jurisdiction Responsible</b>	<b>Date of Next Milestone</b>	<b>Current Project Status</b>	<b>Estimated Project Completion Date</b>
13	<u>Rio Mills Rd.</u> Hard-surfacing Rte. 643	VDOT	Joel DeNunzio	SERP completed	Develop preliminary plans and stream crossing design	undetermined	Project removed from Albemarle County SSYP.	Unknown
14	<u>Dickerson Rd.</u> Hard surfacing Rte. 606	VDOT	Joel DeNunzio	PE Authorized – VDOT Project approved as Priority 12 of the County Six Year Secondary Road Priority List in January 2006.	Project put on hold due to funding			undetermined
15	<u>Jarman's Gap Rd.*</u> Pedestrian, bicycle, and turn lane improvements on Rte. 691 <b>UPDATED</b>	VDOT	Brian Arnold	Design Public Hearing held	Right of Way Acquisition	August 2008 <b>EARLY 2009 R/W</b>	Proceeding with administrative adjustments as a result of splitting project into 2 phases. Phase I cost, from Route 240 to Jarman Lake Road. Phase II cost, from Jarman Lake Road to Route 684. <b>UFI Scheduled for late October 2008. Plans are being finalized for RW submission.</b>	2010 Construction Start
16	<u>Fontaine Avenue</u> Pedestrian, bicycle and turn lane improvements	VDOT	Greg Krystyniak	Design Public Hearing approved	Project put on hold due to funding		Project currently without CN funding. Scope to be reevaluated <i>Bike lanes striped from JPA to Research Park</i>	Unscheduled Construction
17	<u>Regional Transit Authority Plan:</u> Plan to explore issues associated with expanding current transit system  <b>UPDATED</b>	MPO	Melissa Barlow	Staff has reviewed final drafts of technical reports and appendices.	Approval and acceptance of final documents by MPO.	October 2008	Plan has been accepted by staff. Seeking MPO endorsement at Oct 22 meeting.	October 2008
18	<u>Regional Transit Authority:</u> Work to secure enabling legislation to form an Authority, and to levy taxes or fees to finance transit in the urban area.  <b>UPDATED</b>	MPO	Melissa Barlow	Joint Working Group (JWG) of City/County elected in discussions regarding governance and financing of the RTA. Group is meeting weekly.	Final draft of enabling legislation for formation of RTA.	October 2008	Next meeting will include the Funding Options Work Group, who will present their membership's formal positions on the initiative and to weigh in on priority project list proposed by JWG	January 2009

\* Project located outside of MPO area.

**Charlottesville- Albemarle Metropolitan Planning Organization (MPO) Area Transportation Projects  
Project Status Matrix**